COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO DRAINS AND FOOTPATH 4TH CROSS AND ADJOINING ROADS OF KALYANANAGARA E/S, IN WARD NO.13, IN SHETTYHALLI SUB DIVISION.**

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is Chargeable :

4. Work Order No. & Dt : EE/DD/WO/308/14-15, Date :- 23/3/2015

5. Name of Contractor : **SRI. R . SHIVARAM**

6a. Time stipulated for completion of work :

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 3425/14-15 Page No. 342401 to

8. Check measurement of the Asst. : M.B. No. 3425/14-15

Asst. Exe. Eng. / Exe. Eng : Page No. 342406/1

9. Name of the Office / Official :

incharge of the work :

10. a) Asst. Engineer G. Raghabhushan

b) Asst. Exe. Engineer B.L. Jayalingappa

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
18.00 Lakhs	16,66,558/-		

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ACCOUNTS SUPTD. ( )

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು